

ATS Ref	CTR Ref	Contractor Document No	Operator Document No	Sheets	Document Title	Class	Discipline	Cal Wk: 17							Progress					Actioned			Status	% cplt
								Pr Wk: 4							We: Mon 26/04/2010									
								Tue 20	Wed 21	Thu 22	23	Sat 24	Sun 25	Mon 26	Started	IDC	IFC	IFA	AFC	Who	When	Days		
<b>3 MAN-001 Manifold Structural Analysis</b>																								
D30002	MAN-001	DF-001485-01-04	NG-USN-SP-701-731025		Production Manifold Module Primary Structure	1	Structural				IFC			30/03/10	11/04/10	23/04/10	01/06/10	22/06/10	Contracto	04/02/10	1	IFC	70%	
D30003	MAN-001	DF-001485-01	NG-USN-SP-701-731024		Primary Structure Design Report	1	Structural				IFC			30/03/10	11/04/10	23/04/10	01/06/10	22/06/10	Operator	20/05/09	178	IFC	70%	
D30004	MAN-001	DF-001481-01-02	NG-USN-SP-701-760047		Production Manifold FSS Primary Structural Analysis	1	Structural				IFC			30/03/10	11/04/10	11/05/10	01/06/10	22/06/10	Operator	04/11/09	10	IDC	30%	
<b>2 MAN-002 Manifold Piping Analysis</b>																								
D30006	MAN-002	X-109153-01	NG-USN-SP-701-731043		Production Manifold Pipe Support Theory	1	Piping				IFC			30/03/10	11/04/10	23/04/10	01/06/10	22/06/10	Subcontr	02/12/09	0	IFC	70%	
D30007	MAN-002	DF-001485-02-02	NG-USN-SP-701-731040		Production Manifold Piping Analysis	1	Piping					IFC		01/04/10	12/04/10	24/04/10	03/06/10	24/06/10	Operator	18/05/09	180	IFC	70%	
<b>2 MAN-005 MM - Primary Structure</b>																								
D30018	MAN-005	X-109101-01	NG-USN-SP-701-731054		DWG - Production Manifold Lifting/Installation	2	Structural				IDC			10/04/10	22/04/10	22/05/10	12/06/10	03/07/10	Contracto	11/06/09	156	IDC	30%	
D30020	MAN-005	SK-020608-01	NG-USN-SP-701-731052		Dwg - CHC Porch 3 No Sheets	2	Structural				IDC			10/04/10	22/04/10	19/05/10	09/06/10	30/06/10	Operator	01/11/09	13	IDC	30%	
<b>3 MAN-006 MM - Secondary Structure</b>																								
D30027	MAN-006	X-109121-01	NG-USN-SP-701-731060		Dwg - Production Manifold Secondary Steelwork 6	2	Structural					IDC		13/04/10	04/05/10	25/05/10	15/06/10	06/07/10	Contracto	10/06/09	157	Started	10%	
D30030	MAN-006	SD-014248-07	NG-USN-SP-701-731057		Dwg - Production Manifold Pipe Supports 10 No	2	Structural				IDC			10/04/10	22/04/10	22/05/10	12/06/10	03/07/10	Contracto	10/06/09	157	IDC	30%	
D30031	MAN-006	DF-001485-01-02	NG-USN-SP-701-731056		Design Report - Secondary Structure	2	Structural				IDC			10/04/10	22/04/10	22/05/10	12/06/10	03/07/10	Contracto	10/06/09	157	IDC	30%	
<b>2 MAN-007 MM - Tertiary Structure</b>																								
D30039	MAN-007	SD-014248-06	NG-USN-SP-701-731077		Dwg - Production Manifold Frame - ROV Panels 8 No	1	Structural					IDC		14/04/10	05/05/10	26/05/10	16/06/10	07/07/10	Subcontr	10/06/09	157	Started	10%	
D30041	MAN-007	DF-001485-01-03	NG-USN-SP-701-731075		Design Report - Tertiary Structural Items	2	Structural					IDC		13/04/10	04/05/10	25/05/10	15/06/10	06/07/10	Subcontr	02/06/09	165	Started	10%	
<b>1 MAN-009 MM - Piping Isometrics</b>																								
D30045	MAN-009	SD-014248-04	NG-USN-SP-701-731041		Dwg - Production Manifold Piping Isometrics (20	3	Piping	STA						20/04/10	11/05/10	01/06/10	22/06/10	13/07/10	Operator	18/05/09	180	Started	10%	
<b>2 MAN-010 Dwa - Single Line Iso's per individual line 40 No Dwas (low detail)</b>																								
D30046	MAN-010	SK-020613-01	NG-USN-SP-701-731001		Dwg - General Arrangement for Electrical &	2	E&I				STA			21/04/10	12/05/10	02/06/10	23/06/10	14/07/10	Subcontr	26/05/09	172	Started	10%	
D30047	MAN-010	SD-014248-09	NG-USN-SP-701-731002		Dwg - CDT Thermocouple Locations 8 No sheets	1	E&I				STA			21/04/10	12/05/10	02/06/10	23/06/10	14/07/10	Contracto	11/06/09	156	Not	0%	
<b>1 MAN-011 MM - Thermal Insulation</b>																								
D30050	MAN-011	SK-020607-01	NG-USN-SP-701-731085		Dwg - General Arrangement of Thermal Insulation &	1	E&I				STA			21/04/10	12/05/10	02/06/10	23/06/10	14/07/10	Subcontr	21/05/09	177	Not	0%	
<b>1 MAN-012 MM - Design Reports</b>																								
D30051	MAN-012	DF-001485-00	NG-USN-SP-701-731087		Production Manifold Design File	1	Structural				STA			23/04/10	14/05/10	04/06/10	25/06/10	16/07/10	Contracto	28/05/09	170	Not	0%	
<b>4 MAN-013 FSS - Primary Structure</b>																								
D30055	MAN-013	SD-014251-02	NG-USN-SP-701-760001		Dwg - Scope of Supply, Foundations Systems	1	Structural				STA			23/04/10	14/05/10	04/06/10	25/06/10	16/07/10	Operator	25/05/09	173	Not	0%	
D30056	MAN-013	DF-001481-01-03	NG-USN-SP-701-760030		Lift Analysis - FSS	1	Structural						STA	26/04/10	17/05/10	07/06/10	28/06/10	19/07/10	Contracto	11/12/08	338	Not	0%	
D30057	MAN-013	DF-001481-01-01	NG-USN-SP-701-760029		Sling and Pad-Eye Design Calculation Summary for	1	Structural				STA			24/04/10	15/05/10	05/06/10	26/06/10	17/07/10	Operator	16/04/09	212	Not	0%	
D30058	MAN-013	DF-001481-01	NG-USN-SP-701-760028		Design Report - FSS Primary Structure	1	Structural				STA			24/04/10	15/05/10	05/06/10	26/06/10	17/07/10	Operator	16/04/09	212	Not	0%	

This selection % progress is : 22.86%

Contractor Doc No Highlighted = Contractor Scope